

OVERSIGHT CHECK LIST PRINCIPAL DIMENSIONS REVIEW (TTMD)

Vessel Name: _____

- Vessel Characteristics** **Verify Profile and Section Drawing Against Photos / Other Information**
- Hull profile agrees w/ photos, computer model, lines plan, etc.
 - "Amidships" section agrees w/ photos, computer model, lines plan, etc.
 - Bulwark/hull openings identified that could influence length measurements
 - Rudder stock location verified
 - Scaling of applicable drawings/photos verified

- Overall Length** **Verify Certified Value**
- 10% criterion for bulwark openings properly applied
 - Termination points correct
 - Overall length cross-checked against hull offsets
 - Overall length correct

- Registered Length** **Verify Certified Value**
- 85% waterline correct w/ vessel trimmed on design waterline
 - Criteria for ignoring certain deck discontinuities correctly applied
 - Termination points correct
 - Registered length correct

- Registered Breadth** **Verify Certified Value**
- Section at correct location ("amidships" of the registered length)
 - Termination points correct
 - Registered breadth cross-checked against hull offsets
 - Registered breadth correct

- Registered Depth** **Verify Certified Value**
- Termination points correct
 - Registered depth cross-checked against profile drawing depth
 - Registered depth correct

- Molded Draft** **Verify Certified Value**
- Cross-check against profile drawing draft
 - Molded draft correct

Comments: